

**INDIAN INSTITUTE OF SPICES RESEARCH  
KOZHIKODE-673012, KERALA.**

**STATEMENT SHOWING QUARTERLY PROGRESS OF MAJOR ORIGINAL PURCHASE**

**FOR THE QUARTER ENDING March 2016**

1 Sl. No.	2 Name of equipment	3 Estimate d cost (Rs.)	4 Tendered cost (Rs.)	5 % Above / Below scheduled rates applicable	6 Agreement No. (File No.)	7 Agency with address	8 Date of issue of supply order	9 Time for completion	10 Physical work in progress	11 Name of engineer i/c with address	12 Remarks
1	Shimadzu Preparative model LC20 AP HPLC System	4500000	2674577	Below 40.56% (Scheduled rate: 15% of below and above)	F.No.4/296/P. HPLC/2015- 16/Stores(398 ) dt 16-1-2016	M/S. Shimadzu (Asia Pacific) PTE LTD, 79, science Park drive, # 02- 01/08, Cintech IV, Singapore science park 1, Singapore 118264.	16/1/2016	Waiting for installation	NA	-	-
2.	Nikon Trinocular stereoscopic zoom Microscope	1000000	898930	Below 10.10% (Scheduled rate: 15% of Below and Above )	F.No.4/276/S. Microscope/20 15- 16/Stores(345) dt. 22-12-2015	M/S. Nikon Corpaoration , Shinagawa Intercity Tower C, 2-15-3, Konan, Minato – ku, Tokyo 108- 6290, Japan.	22-12-2015	Installed on 6/4/2016	Yes	Mr. Balamorugha n Towa optics , Chennai	-



**STATEMENT SHOWING QUARTERLY PROGRESS OF MAJOR ORIGINAL CIVIL WORKS (ABOVE RS. 1 CRORE)**  
**FOR THE QUARTER ENDING MARCH 2016**

[illegible]